GOVERNMENT OF TELANGANA <u>ABSTRACT</u>

Panchayat Raj & Rural Development Department – Warangal PR Region – Mahabubabad District – PMGSY-Ph.XI, Package no.LWEBI15(consists of 1-work) i.e., "R/f ML01-Cheruvumundu Thanda to Doravaivempally in Kothaguda(M), Mahabubabad District", with estimate cost of Rs.356.40/471.79 lakhs for (Part-A) & Rs.21.40 lakhs (Part-B) – EOAT upto 31.03.2020 (146 days) without imposing any penalty - Orders - Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (ROADS) DEPARTMENT

G.O.Rt.No. 43 Dated: 03-02-2020

Read:-

From the CE, PR, PMGSY, Hyderabad, Lr.No.AEE/DEE-1/PMGSY ph.XI/LWE BI-15(1-work)/Kothaguda/EOAT/WGL/2018, Dt:03.12.2019.

&&&

ORDER:

In the circumstances reported by the Chief Engineer, Panchayat Raj, PMGSY, Hyderabad in the reference read above, Government after careful examination of the proposal, hereby accord Extension of Agreement Time upto 31.03.2020 (146) days in respect of the work Package no.LWE-Bl15 consists of 1-work i.e. "R/f ML01-Cheruvumundu Thanda to Doravaivempally in Kothaguda(M), Mahabubabad District", without imposing any penalty, as the delay is not attributed to the contractor.

2. The Chief Engineer, Panchayat Raj, PMGSY, Hyderabad shall take further necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

VIKAS RAJ PRINCIPAL SECRETARY TO GOVERNMENT

To

The Chief Engineer, Panchayat Raj, PMGSY, Hyderabad.

Copy to:

The PS to Hon'ble M(PR,RD&MB). SF/SC.

//FORWARDED BY ORDER//

SECTION OFFICER